

PSES/AGRES ROAD PROJECT





INCEPTION

- Spring 2014-Meetings with VDOT and County Planner
- Fall 2014- Contracted with civil engineer
- Winter 2014- Design concepts received from engineer
CCPS includes request in FY 16 CIP



PLANNING

- Spring/Summer 2015- Engineer met with VDOT & DEQ
- Summer 2015-BOS appropriated funds
- Summer-Winter 2015- Plans reviewed by VDOT & DEQ
- Winter 2015- Site plan application filed



PRE-CONSTRUCTION

- Winter/Spring 2016- Engineers resolved questions from VDOT & DEQ
- Spring 2016- Geotechnical engineers completed groundwater testing in the construction area
- Spring 2016- Project out to bid (bid process x 2)
- Spring 2016- Contract awarded (Early June)



CONSTRUCTION

- June
 - Construction meeting with contractor
 - Equipment delivered to site
 - Construction began



CONSTRUCTION

- July
 - Fiber and power lines hit
 - AGRES parking lots paved
 - First and second set of core samples completed



CONSTRUCTION

- August
 - Change order due to second core samples
 - Section of new paving found cracking
 - Section of old and new lanes excavated and re-built
 - Current status